



中国能建沙特凯西姆 II 燃机项目联营体项目部
CEEC EPC JV OF QASSIM 2 PROJECT-KSA

修改码：0

总包项目支付申请单

支付单号：XNZSAF00562-ZF-P-0239

项目名称 中国能建沙特凯西姆 II 燃机项目 项目编号 XNZSAF00562

合同类别	采购	合同编号	KZ-2024-02-WZ-011-A-001
合同名称	Qassim 2 计量计费 (settlement system) 采购合同		
收款单位	单位名称：	BML Gulf Energy Company	
	账户名称：	BML Gulf Energy Company	
	开户银行：	Riyad Bank	
	银行账号：	SA9420000002453514500440	
合同总额(元)	10,395,468.93	已支付(元)	3,715,287.75
申请支付金额	146,970.00	币种	USD
项目累计垫支金额	0.00		
是否确认收回	否	预计回收时间	
垫支原因			
已收到请款资料，本期申请支付补充协议1全部到货验收款163,300*90%=146,970 USD，由在岸中能建国际沙分账户支付。 补充协议1已签订，合同额为163,300美元，按以下方式支付： 4.2.3交付与开箱验收款 买方在根据约定的交货期限完成每次交货后30天内向供应商支付每批次合同价格的90%作为交货验收款，且买方已收到并确认供应商提供的所有下列文件： a. 付款申请函； b. 与支付金额等额的税务/商业发票； 发起人(签署)：邓映金 日期：2026-05-06			
同意 发起部门岗位经理(签署)：李玲 日期：2026-04-27			
其他岗位经理(签署)： 宗纪州：同意，2026-04-27			
已审核资金计划符合支付标准。发票已通过ZATCA Services E-Invoice Validation 查验，可以抵扣。并收到报审表及发票，金额分别为 146,970.00 USD 146,970.00 USD，同意支付 146,970.00 USD。 财务专责(签署)：曹阳 日期：2026-05-06			
同意 财务经理(签署)：王勋 日期：2026-05-06			
项目副经理(联营体成员方)(签署)： 陈新林：同意，2026-05-07			

张建涛:同意, 2026-05-08

项目经理(签署): 彭其润 日期: 2026-05-08

分公司负责人(签署): _____ 日期: _____

同意

财务人员(签署):	曹阳	日期:	2026-05-06	财务部门负责人(签署):	孙伟涛	日期:	2026-05-09
-----------	----	-----	------------	--------------	-----	-----	------------

总会计师(签署): _____ 日期: _____

董事长(签署): _____ 日期: _____

	合同编号	合同名称	分包单位	合同额（USD）		付款方式	合同形式
	KZ-2024-02-WZ-011-A-001 /ZSAF00549-P-CT-0017 KZ-2024-02-WZ-011-A-001-01 /ZSAF00549-P-CT-0017-01	QASSIM 2 SUPPLY CONTRACT FOR CENTRALIZED SETTLEMENTSYSTEM (MDA, PASS, FDM &DATA LOGGER)	BML GULF ENERGY COMPANY	1,457,050.00	原合同：1293750 USD 补充协议一：163,300 USD	原合同：20%设计提交款；20%设计批准款；50%设备交货验收款；5%EPC侧现场验收款；5%SPPC侧现场验收款 补充协议一：90%设备交货验收款；5%EPC侧现场验收款；5%SPPC侧现场验收款	在岸

支付情况明细表

序号	期数	第一期	第二期	第三期	第四期	第五期					
	时间段	设计文件提交款（发票后30天内）	设计文件批准款（SPPC 批准）	原合同设备交货至现场验收款	补充协议一设备交货至现场验收款						
1	设计文件提交款	258,750.00									
2	本期进度款核定金额		258,750.00	646,875.00	146,970.00						
3	应扣款项										
4	本期实际支付	258,750.00	258,750.00	646,875.00	146,970.00						
5	支付比例（%）	17.76%	17.76%	44.40%	10.09%						
6	累计已付金额	258,750.00	517,500.00	1,164,375.00	1,311,345.00						
7	累计已付（%）	17.76%	35.52%	79.91%	90.00%						
	备注	已支付	已支付	已支付	本期支付						

本期申请支付合同补充协议一90%到货验收款=163,300*0.9=146,970 USD，由在岸中能建国际沙分账户支付。

合同工作完成情况表

合同名称：中国能建沙特凯西姆 II 燃机项目计量计费设备订货合同

金额单位：USD

合同编号 ZSAF00549-P-CT-00017-01

供货单位：BML GULF ENERGY COMPANY

序号	名称	规格和型号	单位	合同量单				累计完成		本期完成				箱单号	发运批次	备注
				数量	单价（不含税）	单价（含税）	合同合价	数量（或比例）	合价	最终数量（或比例）	单价（不含税）	单价（含税）	最终合同总价			
一	设备本体															
1	Data Diode for Core MDA to Secondary MDA as perSPPC standard		set	2	71,000.00	81,650.00	163,300.00	2	163,300.00	2	71,000.00	81,650.00	163,300.00		第一批次	
二		无														
1																
三																
1	无															
四	运杂费	无					0.00	-	-	-		-	0.00			
五	技术服务费	无					0.00	-	-	-		-	0.00			
合计							163,300.00		163,300.00	2.00			163,300.00			

合同总额		163,300.00
需核减部分		0.00
最终总额		163,300.00

Application for payment

Date: March 23rd, 2026

To: China Energy International Group Company Limited

Reference to Qassim 2 1980MW CCGT independent power project supply contract (KZ-2024-02-WZ-011-A-001/ZSAF00549-P-CT-0017) for centralized settlement system (MDA, PASS, FDM & DATA LOGGER) Between China Energy International Group Company and BML Gulf Energy Company. Kindly prepare the Delivery Payment of 90% of the Supplement Agreement as below:

Term 3 Delivery Payment	146,970.00 USD
-------------------------	----------------

Sincerely.



Anoop Raman
General Manager



BML Gulf Energy Company

شركة بي ام ال الخليجية للطاقة

RCRA7118, Bldg. No. 7118, Al Muwayyah Al Jadeed, 3651,

Al Murabba Dist. Riyadh 12613, Kingdom of Saudi Arabia

، مبنى رقم 7118، المويه الجديد، 3651، حي المربع RCRA7118

الرياض 12613، المملكة العربية السعودية

CR: 1010971866

VAT : 312004641700003



س . ت 1010971866

رقم التسجيل الضريبي 312004641700003

Page 1 of 2

TAX INVOICE / فاتورة ضريبية

Customer Name : CHINA ENERGY INTERNATIONAL GROUP COMPANY LIMITED اسم الشركة: شركة تشاينا إنيرجي إنترناشيونال جروب كومباني ليمتد	Document No : SIV-KSI-22138
Address : 7421 King Fahad Branch 3143 Al Olaya Dist. 12212 Riyadh Kingdom of Saudi Arabia 7421 الملك فهد الفرعي 3143 حي العليا 12212 الرياض المملكة العربية السعودية	Date : 24 Mar 2026
VAT No. : 311502140100003 P.O.No. : KZ-2024-02-WZ-011-A-001-01	Currency : Dollar
CR No. : 1010845571	Project : K7005 Qassim -2 CCGT 1980 MW

Sr No سno	Description المواصفات	Qty الكمية	Unit Price (SAR) السعر الافراضي	Total Amount Excl VAT (SAR) الإجمالي قبل الضريبة	Total Amount Excl VAT (USD) الإجمالي قبل الضريبة	VAT Rate % نسبة ضريبة القيمة المضافة	VAT Amt (SAR) القيمة المضافة	Total Amt Incl. VAT (SAR) الإجمالي شامل الضريبة	Total Amt Incl. VAT (USD) الإجمالي شامل الضريبة
1	Supply of Datadiode for Core MDA to Secondary MDA communication as per SPPC standardfor Qassim -2 CCGT 1980MW Project الثانوية MDA الأساسية إلى MDA توفير صمام بيانات للتواصل من بقدرة CCGT 1980 لمشروع القصيم-2 محطة SPPC وفقاً لمعيار ميجاوات Note: This invoice line item is for 90% of total VO contract value against delivery of datadiode. مقابل VO عنصر خط الفاتورة هذا يمثل 90٪ من إجمالي قيمة عقد تسليم جهاز الداتا دايود.	1.00	479,250.00	479,250.00	127,800.00	15 %	71,887.50	551,137.50	146,970.00





BML Gulf Energy Company

شركة بي ام ال الخليجية للطاقة

RCRA7118, Bldg. No. 7118, Al Muwayyah Al Jadeed, 3651,

Al Murabba Dist. Riyadh 12613, Kingdom of Saudi Arabia

، مبنى رقم 7118، المويه الجديد، 3651، حي المربع RCRA7118

الرياض 12613، المملكة العربية السعودية

CR: 1010971866

VAT : 312004641700003



س . ت 1010971866

رقم التسجيل الضريبي 312004641700003

Page 2 of 2

TAX INVOICE / فاتورة ضريبية

Customer Name	: CHINA ENERGY INTERNATIONAL GROUP COMPANY LIMITED	Document No	: SIV-KSI-22138
Address	: 7421 King Fahad Branch 3143 Al Olaya Dist. 12212 Riyadh Kingdom of Saudi Arabia	Date	: 24 Mar 2026
	: 7421 الملك فهد الفرعي 3143 حي العليا 12212 الرياض المملكة العربية السعودية	Currency	: Dollar
VAT No.	: 311502140100003	Project	: K7005 Qassim -2 CCGT 1980 MW
P.O.No.	: KZ-2024-02-WZ-011-A-001-01		
CR No.	: 1010845571		

Sr No سـنـو	Description المواصفات	Qty الكمية	Unit Price (SAR) السعر الافراضي	Total Amount Excl VAT (SAR) الإجمالي قبل الضريبة	Total Amount Excl VAT (USD) الإجمالي قبل الضريبة	VAT Rate % نسبة ضريبة القيمة المضافة	VAT Amt (SAR) القيمة المضافة	Total Amt Incl. VAT (SAR) الإجمالي شامل الضريبة	Total Amt Incl. VAT (USD) الإجمالي شامل الضريبة

TOTAL : Dollar One Hundred Forty Six Thousand Nine Hundred Seventy Only

Payment Terms : 30 days from date of Invoice

Delivery Terms : DDP Site

Notes : This invoice line item is for 90% of total VO contract value against delivery of datadiode.



Exchange Rate : 1 Dollar = 3.75 SAR

BANK DETAILS

Beneficiary Name : BML Gulf Energy Company
Bank Name : Alinma Bank
Account number : 84006944074003
IBAN : SA9805000084006944074003



Total Price Exclude VAT / الإجمالي قبل الضريبة	USD :	127,800.00
Total Price Exclude VAT / الإجمالي قبل الضريبة	SAR :	479,250.00
Discount/ الخصم	USD :	0.00
Discount/ الخصم	SAR :	0.00
VAT 15 % القيمة المضافة	USD :	19,170.00
VAT 15 % القيمة المضافة	SAR :	71,887.50
Total Price Include VAT / الإجمالي شامل الضريبة	USD :	146,970.00
Total Price Include VAT / الإجمالي شامل الضريبة	SAR :	551,137.50

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 02			
IN RFI No.	WQA2-COMN-MRIR-CEEC-IC-0000056			ITP No.	WQA2-00-YY_-ONH-CEEC-00004			
EX RFI No.	WQA2-COMN-MRIR-CEEC-IC-000124	Rev	01	ITP Clause Ref.	1.5			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor				DWG No.				
DESCRIPTION OF INSPECTION								
Inspection Request For	Material inspection request for FUEL GAS&MAIN SERVICE WATER DATALOGGER PANEL&FUEL OIL DATALOGGER PANEL Packing : Q2-KZG-1~5/5							
Inspection Location	Warehouse of CEEC			Discipline	I&C			
Schedule	Submission Date	27-03-26	Inspection Date	28-03-26	Time of request	10:00 AM	Time of Inspection	10:30 AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐ NO ☒					
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	Wang Kai				28/03/26		
	EPC PMD	Lin Bao long				28/03/26		
	EPC Construction	Wang jia ming				28/03/26		
	EPC QA/QC	M. IRFAN				28/03/26		
Schedule	Submission Date	29/03/26	Inspection Date	30/03/26	Time of request	09:30 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								

MATERIAL RECEIVING INSPECTION REPORT

OWNER: WAHAT AL WUSTA ENERGY COMPANY

FORMAT NO. WQA2-11-YE_-ONH-CEEC-00026
 REPORT NO. 02
 DATE: 19-Mar-25

Sr.No.	Description Of Material/Tag no.	Size/Dimension (mm)	Batch NO./Lot No./ Heat No./ Packing List.No	Manufacturer Name	Date Of Receipt	Qty. Received	Qty Accepted	MTC NO/ IRN no	Remarks
1	FUEL GAS&MAIN SERVICE WATER DATALOGGER PANEL (00CYD90GH011)	see packing list	Q2-KZG-1/5	BML GULF ENERGY COMPANY	18-Mar-26	1 box	1 box		
2	FUEL OIL DATALOGGER PANEL (00CYD90GH012)	see packing list	Q2-KZG-2/5	BML GULF ENERGY COMPANY	18-Mar-26	1 box	1 box		
3	CHECK SERVICE WATERDATALOGGER PANEL (00CYD90GH013)	see packing list	Q2-KZG-3/5	BML GULF ENERGY COMPANY	18-Mar-26	1 box	1 box		
4	CORE METER DATA ACQUISITION SYSTEM PANEL (00CYD90GH001)	see packing list	Q2-KZG-4/5	BML GULF ENERGY COMPANY	18-Mar-26	1 box	1 box		
5	SECONDARY MDA AND PLANT SETTLEMENT SYSTEM PANEL (00CYD90GH002)	see packing list	Q2-KZG-5/5	BML GULF ENERGY COMPANY	18-Mar-26	1 box	1 box		

Notes
 1. Qty. Verified and found in order ☐
 4. Colour coding done as applicable ☐

2. Material condition appears to be good ☐
 5. Correlation w.r.to MTC /IRN/ Lab Test Report ☐

3. Heat /batch/ Tag.no mentioned on material ☐
 6. TC verification w.r.to IRN/Spec/ITP ☐

CHECKED AND VERIFIED BY			
	For Sub Contractor	For Procurement Department	For CEEC Construction
Name:	<i>Wahat</i>	<i>Ali Bazzalawi</i>	<i>M. IRFAN</i>
Sign:	<i>Wahat</i>	<i>Ali Bazzalawi</i>	<i>ADIL</i>
Date:	28/03/26	28/03/26	28/03/26

INSPECTION & TEST PLAN (ITP) FOR DCS SYSTEM PROJECT: THE QASSIM 2 1980MW CCGT INDEPENDENT POWER PROJECT										
		Date: 28/08/2025 WQA2-00-YY_ONH-CEEC-00004 Rev: 01								
ITEM NO	ACTIVITY DESCRIPTION	REFERENCED DOCUMENTS	ACCEPTANCE CRITERIA	INSPECTION FREQUENCY	VERIFYING RECORD	Responsible party	INSPECTION LEVEL			NOTES
							SUB CONTRACTOR QA/QC REP. LEVEL	CEEC Construction REP. LEVEL	CEEC QA/QC REP. LEVEL	
1 DOCUMENTS REQUIRED										
1.1	Review Of Technical Documents (Specifications, Drawings, Design, Details Etc.)	Project Specification / Approved Construction Drawing / Method Statement	EPC Contract/Project Specifications/Applicable Standards	Once Before Start Any Activity	Approved Documents	Construction Engineer / & QA/QC Manager.	H	R	R	R
1.2	Method Statement And Risk Analysis (MSRA) Review / Approval	Project Specification / Approved Construction Drawing / Method Statement	EPC Contract/ Project Specifications/Applicable Standards	Once Before Start Any Activity	Approved Documents	Construction Engineer / QC Engineer/Safety Engineer.	H	R	R	R
1.3	Inspection And Test Plan And Inspection Check Lists Review / Approval	Project Specification / Approved Construction Drawing / Method Statement	EPC Contract/ Project Specifications/Applicable Standards	Once Before Start Any Activity	Approved Documents	Construction Engineer / QC Engineer.	H	R	R	R
1.4	Materials/Equipment Qualification And Approvals	Project Specification / Approved Construction Drawing / Method Statement	EPC Contract/ Project Specifications/Applicable Standards	Document Review	Approved Documents	Construction Engineer / QC Engineer.	H	R	R	R
1.5	Material Receiving Inspection	Project Specification / Approved Construction Drawing / Method Statement	Approved Drawing & Packing List	Once Before Start Any Activity	Approved MAR / MRIR	Construction Engineer / QC Engineer.	H	H	W	W
1.6	Verify Sling, Storage, And Installation Of Materials Using Appropriate Lifting Points/Devices (If Applicable)	Project Specification / Approved Construction Drawing / Method Statement	Approved Drawing & Packing List	Document Review	Approved MS/ Vendor recommendation	Construction Engineer / QC Engineer	H	R	R	R
1.7	Check Instrument tools traceability inspection report with a list of tools.(if needed)	As per Manufacturer recommendation/ Calibration procedures/Calibration certificates	As per Manufacturer recommendation/ Calibration procedures/Calibration certificates	Before Construction	As per Manufacturer recommendation/ Calibration procedures/Calibration certificates	Construction Engineer / QC Engineer	H	R	R	R
1.8	Ensure compliance with vendor/ manufacturer instructions for storage and preservation (if required)	Project Specification / Approved Construction Drawing / Method Statement	Approved Drawing & Packing List	Document Review	Approved Documents / Vendor recommendation	Construction Engineer / QC Engineer.	H	R	R	R
2 INSPECTION OF DCS SYSTEM INSTALLATION										
2.1	Frame fabrication & installation for DCS system's cabinet/ panel/ equipment ETC.	As per Approved Drawing	Project Specifications & Standards (IEC 61511, IEC 60204)	100%	Approved RFI & Checklist (WQA2-00-YY_ONH-CEEC-00002-01)	Construction Engineer/ Supervisor/ QC Inspector	H	H	W	W
2.2	Installation of DCS Cabinets, OWS, Consoles & Junction boxes.	As per Approved Drawing/ Vendor Installation manual.	Project Specifications & Standards (IEC 61511, IEC 60204)	100%	Approved RFI & Checklist (WQA2-00-YY_ONH-CEEC-00002-01)	Construction Engineer/ Supervisor/ QC Inspector	H	H	W	W
2.3	Installation of Conduit & cable tray.	As per Approved Drawing	Project Specifications & Standards (IEC 61386 IEC 61537)	100%	Approved RFI & Checklist (WQA2-00-YY_ONH-CEEC-00002-01)	Construction Engineer/ Supervisor/ QC Inspector	H	H	W	W
2.4	DCS system cable laying.	As per Approved Drawing/ cable laying Schedule.	Project Specifications & Standards (IEC 61784, IEC 60364)	100%	Approved RFI & Checklist (WQA2-00-YY_ONH-CEEC-00002-01)	Construction Engineer/ Supervisor/ QC Inspector	H	H	W	W
2.5	Cable Gland Installation, Cable Dressing, Identification & Termination.	As per Approved Drawing/ cable termination schedule	Project Specifications & Standards (IEC 62444, IEC 60364)	100%	Approved RFI & Checklist (WQA2-00-YY_ONH-CEEC-00002-01)	Construction Engineer/ Supervisor/ QC Inspector	H	H	W	W
2.6	Earthing & Bonding of DCS system.	As per Approved Drawing	Project Specifications & Standards (IEC 61511, IEEE 142)	100%	Approved RFI & Checklist (WQA2-00-YY_ONH-CEEC-00002-01)	Construction Engineer/ Supervisor/ QC Inspector	H	H	W	W



BML Gulf Energy Company
RCRA7118, Bldg. No. 7118, Al Muwayyah
Al Jadeed, 3651, Al Murabba Dist.
Riyadh 12613, Kingdom of Saudi Arabia

PACKING LIST

CHINA ENERGY INTERNATIONAL GROUP COMPANY LIMITED

Office No.201, Cerecon Building No.12, 6743 Al Olaya St., Al Olaya Dist., Riyadh 12241, Kingdom of Saudi Arabia

TRN : 311502140100003
Tel :
Fax :
Our Order No : SOD-K7005
Your Order No : WQA2-CEEC-BML-PM-LET-0001
Sign In :
Forward Agency : NA

Shipping Address

The Qassim 2 Independent Power Plant
Location: 693J+W5, Qalib Bulayhi
52419, Saudi Arabia

Delivery Note No. Ref : DLC-26/7

Date : 13/03/2026

Pos.	Qty	Description	Dimensions	Weight
1	1.00 ✓	FUEL GAS & MAIN SERVICE WATER DATALOGGER PANEL (00CYD90 GH011) ✓	2200x800x800	Approx. 400 kg
2	1.00 ✓	FUEL OIL DATALOGGER PANEL (00CYD90GH012) ✓	2200x800x800	Approx. 400 kg
3	1.00 ✓	CHECK SERVICE WATER DATALOGGER PANEL (00CYD90GH013) ✓	2200x800x800	Approx. 400 kg
4	1.00 ✓	CORE METER DATA ACQUISITION SYSTEM PANEL (00CYD90GH001) ✓	2200x800x800	Approx. 400 kg
5	1.00 ✓	SECONDARY MDA AND PLANT SETTLEMENT SYSTEM PANEL (00CY D90GH002) ✓	2200x800x800	Approx. 400 kg
<u>QASSIM 2 PROJECT</u> Location: 693J+W5, Qalib Bulayhi 52419, Saudi Arabia Contact Person: CEEC Mohammed +966 53 343 0075 Project: The Qassim 2 Independent Power Plant <i>Handwritten signatures and dates:</i> 2026.03.19 2026.3.19				




Goods have been received in good order and condition

Date



名称	修改日期	类型	大
📁 WQA2-COMN-MRIR-CEEC-IC-000013	2025/12/29 9:53	文件夹	
📁 WQA2-COMN-MRIR-CEEC-IC-000015 Q2 - WIN_ - 02- 1	2025/12/8 8:58	文件夹	
📁 WQA2-COMN-MRIR-CEEC-IC-000019 Q2-WIN_ -03-1~12	2025/12/23 9:23	文件夹	
📁 WQA2-COMN-MRIR-CEEC-IC-000026	2026/1/1 15:57	文件夹	
📁 WQA2-COMN-MRIR-CEEC-IC-000029 Q2-HTDG-05-01~62	2025/10/27 15:35	文件夹	
📁 WQA2-COMN-MRIR-CEEC-IC-000056	2026/3/28 9:04	文件夹	
📁 WQA2-COMN-MRIR-CEEC-ME-000012 Q2-JEREH-03-1~9	2025/11/1 10:12	文件夹	
📁 WQA2-COMN-MRIR-CEEC-ME-000019 Q2-SCSD-01-1~19	2025/11/1 14:02	文件夹	
📁 WQA2-COMN-MRIR-CEEC-ME-000033 , EL-000001 , IC-000001	2025/12/16 14:45	文件夹	
📁 WQA2-COMN-MRIR-CEEC-ME-000036 Q2-PER_ -02	2025/11/11 10:18	文件夹	
📁 WQA2-COMN-MRIR-CEEC-ME-000037 Q2-JEREH-GL-05-17	2025/10/22 9:37	文件夹	

采购合同付款审批表

合同名称: Qassim 2 项目计量计费设备供货合同补充协议一	合同编号: ZSAF00549-P-CT-00017.01
请款名目: <u>ZSAF00549-P-CT-00017.01 到货验收款</u> 合同对应支付条款: 到货验收款: 每批次设备全部生产完成并交货至现场开箱验收后, 供方提供下列单据给需方, 经需方审核无误后30个工作日内, 支付该批次设备合同价格的90%作为到货验收款。 1) <u>付款申请函;</u> 2) <u>金额为该批次设备合同价格90%的税务发票;</u> 3) <u>开箱验收合格证明;</u> 4) <u>需方签收的送货单。</u> 补充协议一约定应支付金额: <u>146,970 USD。</u> 补充协议一对应货值 163,300USD, 对应到货验收款 <u>163,300*90%=146,970USD;</u>	
采购管理部: 应扣款项及金额: <u>0</u> 元 同意本期支付金额: <u>146,970 USD</u> 截至本期止累计实际支付金额: <u>1,311,345 USD</u> 截至本期止累计付款比例: <u>90</u> % 其他说明: 本期支付由在岸能建沙分公司账户支付。  签名: <u>李玲</u> 日期: <u>2026.4.21</u>	
工程管理部 (□需要, 如需请勾选):  签名: <u>何总</u> 日期:	
设计管理部 (□需要, 如需请勾选):  签名: <u>何总</u> 日期:	
质量管理部 (□需要, 如需请勾选):  签名: <u>何总</u> 日期:	

综合管理部（☐需要，如需请勾选）：

签名：李金昕 日期：2026.4.21

计划合同部：

拟同意

签名：李金昕 日期：2026.4.21

采购管理部 分管项目副经理：

同意

签名：李金昕 日期：2026.4.22

联营体成员方项目经理（三签）：

李金昕

王振杰

李其国

签名： 日期：2026.4.23

QASSIM 2 1980MW CCGT INDEPENDENT POWER PROJECT
SUPPLEMENTAL AGREEMENT 01 FOR CENTRALIZED
SETTLEMENT SYSTEM(MDA,PASS,FDM &DATA LOGGER)

BETWEEN

CHINA ENERGY INTERNATIONAL GROUP COMPANY LIMITED

AND

BML GULF ENERGY COMPANY

Contract No.: KZ-2024-02-WZ-011-A-001-1

Supplemental Agreement No.: ZSAF00549-P-CT-0017-1

Date of Signing: January 2026

Place of Signing: Riyadh, Saudi Arabia



THIS SUPPLEMENTAL AGREEMENT .01 is entered into on the date of 20th January, 2026

BETWEEN

- (1) **CHINA ENERGY INTERNATIONAL GROUP COMPANY LIMITED.**, branch of a foreign company organized under the laws of the Kingdom of Saudi Arabia with commercial registration number 1010845571 and registered address at 7421 King Fahad Branch 3143 Al Olaya Dist.12212 Riyadh Kingdom of Saudi Arabia ("CEIG KSA Branch") (hereinafter referred to as the "**Purchaser**") and
- (2) **BML GULF ENERGY COMPANY** a company incorporated under the laws of the Kingdom of Saudi Arabia having its registered office at RCRC7095, Building No. 7095, King Faisal Ibn Abdulaziz Saud Street, Al Murabba District, Riyadh, Postal Code 12613, Kingdom of Saudi Arabia. (hereinafter called "the **Supplier**").

Each a "**Party**" and together the "**Parties**".

WHEREAS the Parties have signed the Purchase Contract for CENTRALIZED SETTLEMENT SYSTEM(MDA,PASS,FDM &DATA LOGGER) (Contract Number: ZSAF00549-P-CT-0017 on 23th of August of year 2024 (hereinafter referred to as the "**Purchase Contract**") .

WHEREAS the Parties wish to sign this Supplemental Agreement 01 (herein after referred to as the SA 01)to the Purchase Contract. Capitalized terms used in this SA 01 that are not otherwise defined herein shall have the same meaning ascribed to them in the Purchase Contract.

WHEREAS the Parties have agreed to change some contractual scope and relevant terms of the Purchase Contract, as set out in this SA 01.

NOW THEREFORE, in consideration of the foregoing, the Parties hereby agree as follows:

1. Effective date of Supplemental Agreement 01

Supplemental Agreement 01 shall enter into force after the Parties' representatives have signed this Supplemental Agreement 01.

2. Scope of Supplemental Agreement 01

2.1 The Parties hereby agree that the following items of Equipment as specified in the table below shall be added to the scope of supply:

No	Supply Scope	Unit Price(USD)	Qty (set)	Total Price (USD)
1	Data Diode for Core MDA to Secondary MDA as per SPPC standard	71,000	2	142,000
Sub-Total KSA VAT excluded(USD)				142000
15%VAT				21300
Total Price included KSA VAT(USD)				163300

2.2 All specifications and requirements related to the above mentioned Equipment shall remain unchanged.

3. Price

3.1 The Contract Price, as determined by Article 3.1 and Appendix 1-1 (Price List) under the Purchase Contract shall be increased by USD 163,300. Consequently, the Contract Price shall be USD 1,457,050.

4. Terms of Payment

The Terms of Payment for the changed part 163,300USD shall be paid according to the following terms, and the Parties hereby agree that the additional amount stipulated under this Supplementary Agreement shall not be subject to a Performance Bond.

Price changed including VAT	4.2.3 Delivery and open package Inspection Payment	EPC SAT Payment	SPPC SAT Payment
163,300USD	90%	5%	5%
Payment Document Requirement	Refer to Purchase Contract 4.2.3-FAT report not applicable	Refer to Purchase Contract 4.2.4	Refer to Purchase Contract 4.2.5

5. Delivery Dates

The schedule for delivery for the above-mentioned Equipment shall be DDP before February 28, 2026.

6. Bonds-N/A

7. Appendices-N/A

8. Miscellaneous

Except as explicitly agreed herein, the other terms and conditions of the Purchase Contract remain unchanged.

To the extent that there is any inconsistency between the terms of this Supplemental Agreement 01(ZSAF00549-P-CT-0017-1) and the Purchase Contract (ZSAF00549-P-CT-0017), the terms of this Supplemental Agreement 02(ZSAF00549-P-CT-0017-1) shall prevail.

9. Signatures

In witness whereof, the Parties have duly execute the present Supplemental Agreement 01(ZSAF00549-P-CT-0017-1) in one (1) copy signed by both Parties for the Purchaser, and one (1) copy signed by both Parties for the Supplier.

Signed for and on behalf of the Purchaser,



Signed for and on behalf of the Purchaser,

**CHINA ENERGY INTERNATIONAL GROUP
COMPANY LIMITED**

(Name)

(Title)



Signed for and on behalf of the Supplier,

BML GULF ENERGY COMPANY .



Mr. Anoop Raman

General Manager